


## Today's Agenda

- Introductory Remarks DRBA Executive Director Thomas J. Cook
- Project Overview DRBA Chief Engineer David A. Hoppenjans
  - Background/Overview
  - Scope of Construction
  - Construction Phasing
  - Maintenance of Traffic
- Staying Informed DRBA Public Information Officer James E. Salmon
- Q&A




# Background / Overview





### **Background / Overview**

- DMB: Two independent bridge structures (NJ & DE Bound)
- Deck Assessment
  - Deck replacement required on NJ bound bridge
- Solutions Workshops
  - UHPC overlay in lieu of replacement
- Construction Phasing (Fall 2022; Spring 2023; Fall 2023)
  - Avoids peak summer season and winter holiday peaks.



# Scope of Construction





#### **Scope of Construction**

- Rehabilitation of the Bridge Deck on the New Jersey-Bound Span
  - Remove Top 2 inches of Current Bridge Deck
  - Replace with Ultra High-Performance Concrete (UHPC) Overlay
  - Prepare Driving Surface
  - Sealing Deck Joints
- Two lanes closed during each Construction Phase
  - Third lane closed for night operations
- Project cost \$71 million





Project Construction

### Hydrodemolition















9

## **Pouring**















# Construction Phases






#### **PHASE 1 (FALL 2022)**

• Start Date: September 6, 2022

• Finish Date: November 22, 2022 (Week before Thanksgiving)


Two right lanes closed for construction (midpoint of suspension bridge west –

Delaware side)



#### **PHASE 2 (SPRING 2023)**


- Start Date: February 1, 2023 (weather above freezing temperatures)
- Finish Date: May 25, 2023 (a week before Memorial Day)
- Two left lanes closed; construction full length of the northbound span end to end.



#### **PHASE 3 (FALL 2023)**

- Start Date: September 5, 2023 (after Labor Day)
- Finish Date: November 21, 2023 (week before Thanksgiving)

 Two right lanes closed for construction (midpoint of suspension bridge east – New Jersey side)



# Maintenance of Traffic





#### MAINTENANCE AND PROTECTION OF TRAFFIC (MPT)

- All Construction Phases (1, 2 and 3) maintain three travel lanes to/from New Jersey:
  - Two travel lanes on northbound structure to New Jersey
  - One Contra-flow travel lane on southbound structure concrete median barrier with glare screens to separate two-way traffic; opened 24/7 for cars only to New Jersey Turnpike
  - Three travel lanes on southbound structure
  - UHPC Pours Nighttime:
    - One travel lane northbound structure
    - One Contra-flow travel lane southbound structure
    - Three travel lanes on southbound structure



#### INCIDENT TRAFFIC MANAGEMENT


- Incident Operational Plan developed with DRBA Police and Operations and Maintenance
- On-Call and Standby Tow Services during all phases of construction
  - Standby Tow Service—Peak Periods Weekdays and Weekends
- Contra-flow travel barrier gates opening for incident response







#### ANIMATION OF TRAFFIC PATTERN DURING CONSTRUCTION





#### STAY INFORMED ON PROJECT

- Sign Up for Project Alerts <a href="www.BridgeAlerts.com">www.BridgeAlerts.com</a> for lane closure information, traffic pattern changes and other project details
- Follow the project on Twitter @demembridge
- Look for DRBA I-295 northbound signs and portable message signs for advanced notice of lane restrictions and revised traffic patterns.
- Check traveler information through Delaware's Travel Advisories and New Jersey's 511 system.
- Please feel free to contact us at info\_deckoverlay@drba.net with questions or concerns related to the project.



